

Site Photographs



Photo: 1

Description: Crushed brickwork laid down and compacted to form ramp in the level change. Later scraped and formed into SP-0

Date: 05/06/2020



Photo: 2

Description: Stockpiling of concrete during breakout in Car Park, with jet wash for dust suppression.

Date: 08/06/2020

Site Photographs



Photo: 3

Description: Set-up of vibration monitor 'Cadent Easement'.

Date: 08/06/2020



Photo: 4

Description: Breaking out of concrete and type 1 Made Ground in car park.

Date: 12/06/2020

Site Photographs



Photo: 5

Date: 12/06/2020

Description: Material excavated from car park processed through screener. And stockpiled in GH1.



Photo: 6

Date: 15/06/2020

Description: Formation of ramp using screened material from excavation in car park.

Site Photographs



Photo: 7

Description: Screener active processing stockpile.

Date: 17/06/2020



Photo: 8

Description: Break out and excavation of the car park.

Date: 18/06/2020

Site Photographs



Photo: 9

Description: 5% wt CEM1 stabilisation in progress.

Date: 26/06/2020



Photo: 10

Description: Placement of stockpiled material during backfill of GH1 prior to rolling.

Date: 26/06/2020

Site Photographs



Photo: 12

Date: 29/06/2020

Description: All material being excavated from car park screened and stockpiled on-site prior to reuse.

Client:

St William

Site Location:

Clarendon Road Gasworks, Phase 3

Project Number:

6075



Photo: 13

Date: 02/07/2020

Description: Tank hotspot located in Q2.

Site Photographs



Photo: 14

Description: Continued process of backfilling in GH1. Depth levels marked on brick wall for reference.

Date: 06/07/2020

Client:

St William

Site Location:

Clarendon Road Gasworks, Phase 3

Project Number:

6075



Photo: 15

Description: Concrete in GH3 being broken out and stockpiled prior to crushing in Gasholder 3.

Date: 06/07/2020

Site Photographs



Photo: 16

Description: Processed material stockpiled in Gasholder 1 with 3m remaining until backfill complete.

Date: 14/07/2020

Client:

St William

Site Location:

Clarendon Road Gasworks, Phase 3

Project Number:

6075



Photo: 17

Description: Decommissioning of borehole.

Date: 14/07/2020

Site Photographs



Photo: 18

Description: Breaking out wall in Gasholder 3 down to formation level.

Date: 22/07/2020



Photo: 19

Description: Asbestos hotspot during backfill. NNLW works.

Date: 25/07/2020

Site Photographs



Photo: 20

 Description: Initial stockpiling in GH3.
Stockpiles awaiting screening, sampling and rolling.

Date: 30/07/2020

Client:

St William

Site Location:

Clarendon Road Gasworks, Phase 3

Project Number:

6075



Photo: 21

Description: Material continued to be processed and being stockpiled in Gasholder 1.

Date: 31/07/2020

Site Photographs



Photo: 22

Description: Further excavation of the car park and window sampling.

Date: 03/08/2020

Client:
St William

Site Location:
Clarendon Road Gasworks, Phase 3

Project Number:
6075



Photo: 23

Description: Window sampling in car park area.

Date: 04/08/2020

Site Photographs



Photo: 24

Description: Continued backfill of Gasholder 1 with 5% wt CEM1 stabilisation and jet wash dust suppressant.

Date: 07/08/2020

Client:

St William

Site Location:

Clarendon Road Gasworks, Phase 3

Project Number:

6075



Photo: 25

Description: Stockpile covering to reduce odour.

Date: 07/08/2020

Site Photographs



Photo: 26

Description: Pile probing activity.

Date: 14/08/2020

Client:

St William

Site Location:

Clarendon Road Gasworks, Phase 3

Project Number:

6075



Photo: 27

Description: Installation of pile mat using site-won crushed material placed over 1 layer of geogrid.

Date: 17/08/2020

Site Photographs



Photo: 28

Description: Excavation of hotspot in J9 North of Gasholder 1.

Date: 20/08/2020

Client:

St William

Site Location:

Clarendon Road Gasworks, Phase 3

Project Number:

6075



Photo: 29

Description: Initial uncovering of the contaminated trench.

Date: 30/07/2020

Site Photographs



Photo: 30

Description: Brick fill material excavated from the trench. Stockpiled on plastic adjacent to source prior to screening and sampling.

Date: 30/07/2020

Client:

St William

Site Location:

Clarendon Road Gasworks, Phase 3

Project Number:

6075



Photo: 31

Exposed Clay in I11 / H11, samples from this area exceeded the ammonium criteria

Date: 24/07/20

Site Photographs

Client:	Site Location:	Project Number:
St William	Clarendon Road Gasworks, Phase 3	6075
		
Photo: 32	Description: Trench following excavation.	
Date: 24/08/2020		

	
Photo: 33	Description: Vacuum extraction of contaminated water from the trench hotspot.
Date: 20/08/2020	

Site Photographs



Photo: 34

Description: Placement of orange marker layer in Car Park.

Date: 26/08/2020



Photo: 35

Description: Dust suppression water jets on perimeter of site.

Date: 26/08/2020

Site Photographs



Photo: 36

Description: Placement of material onto black terram layer in Gasholder 3 prior to stabilisation.

Date: 27/08/2020



Photo: 37

Description: Placement of orange marker layer in car park. Siltbuster active and being used to treat water.

Date: 27/08/2020

Site Photographs



Photo: 38

Description: GGBS stabilisation with jet wash for dust suppression in Gasholder 3.

Date: 10/09/2020



Photo: 39

Description: Installation of Car Park complete.

Date: 17/09/2020

Site Photographs



Photo: 40

Description: Stockpiling in Gasholder 3 to formation level using excavated material and site-won crushed concrete with stabilisation using cement and GGBS.

Date: 18/09/2020



Photo: 41

Description: Validation sampling at formation level (H12).

Date: 30/06/2020

Site Photographs




Photo: 42

Description: Tenax tube secured on boundary fencing at EMS 1.

Date: 27/08/20



Photo: 43

Description: Final level backfill in GH3SP-40 and SP-38

Date: 18/09/20

Site Photographs



Photo: 44

Description: EMS2 monitoring point next to 'houses' sensitive receptor.

Date: 08/06/20



Photo: 45

Description: Haul road installation leading to Brook Road

Date: 21/09/20

Site Photographs



Photo: 46

Description: Haul road installation leading to Brook Road

Date: 21/09/20



Photo: 47

Description: Excavation of TP424

Date: 05/06/2020

Site Photographs



Photo: 48

Description: Excavation of TP419

Date: 05/06/2020