



Protective Fencing ■■■■■

To be erected prior to the commencement of all works on site, and retained in place throughout construction.

Default specification: To comprise either 2.4m wooden site hoarding or a 2.3m high scaffolding framework comprising of vertical and horizontal framework, well braced to resist impacts, with uprights to be spaced at a maximum of 3.0m intervals and driven into the ground by a minimum of 600mm. On to this, standard anti-climb welded mesh panels are to be securely fixed to each other with: At least two scaffold clamps and to the scaffold framework with wire.

Secondary Specification: To comprise of 2m tall welded mesh panels on rubber or concrete feet. Panels are to be joined together using a minimum of two anti-rattle couplers, installed so that they can only be removed from inside the fence. The panels should be supported on the inner side by stabilizer struts, which should be attached to a base plate and secured with ground pins.

All weather notices should be erected at regular intervals on the weld mesh panels with words such as "Construction exclusion zone - Keep out".

Tree Protection Area

KEEP OUT

Do not move this fence

TOWN & COUNTRY PLANNING ACT 1990

TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS AND/OR ARE THE SUBJECT OF A TREE PRESERVATION ORDER.

CONTRAVENTION OF A TREE PRESERVATION ORDER MAY LEAD TO CRIMINAL PROSECUTION.

ANY INCURSION INTO THE PROTECTED AREA MUST BE WITH THE WRITTEN PERMISSION OF THE LOCAL PLANNING AUTHORITY.

Arbtech Consulting Ltd

Unit 3, Well House Barns, Chester, CH4 0DH

01244 661170

Construction exclusion zone

A construction exclusion zone (CEZ) is a designated area where there is to be no construction activity what-so-ever. Access to the area for construction personnel or machinery is strictly prohibited and there is no scope for materials or waste storage etc.

Tree Work Schedule

No.	Species	Works	Category
G4	Yew	Prune the site boundary as shown on the A10, street lighting	C2
6	Wild Rose	Prune ground level, remove stump	C1
7	Mountain Ash	Prune ground level, remove stump	C1

All tree work is to be undertaken in accordance with British Standard BS 3998:2010 Tree work - Recommendations.

All staking is to be removed and the site is to be left as found.

Care is to be taken of the ground around retained trees to make sure that it does not become compacted as a result of tree surgery operations. No equipment or vehicles such as timber lorries, tractors, excavators or cranes shall be parked or driven beneath the crown of any retained trees, to prevent subsequent compaction and root death.

Arboricultural Supervision

The arboricultural consultant will be required to attend site to directly supervise all demolition and construction works that have to be undertaken within the root protection areas. This will include:

1. Pre-commencement site meeting
2. Location of protective measures
3. Any demolition and/or excavations within or adjacent to RPAs, including foundations, hard surfacing or underground services (a non-exhaustive list)
4. Arboricultural sign off and removal of protective measures.

Arboricultural Method Statement

Please refer to Arbtech Consulting Ltd Tree Schedule and Arboricultural Method Statement, for full details on all surveyed trees and how all aspects of the development may be implemented without detriment to retained trees.

Unit 3, Well House Barns, Chester, CH4 0DH

<https://arbtech.co.uk> 01244 661170

Project: Alexandra Park School, Bidwell Gardens, London, N11 2AZ

Client: Alexandra Park School

Drawing: Tree Protection Plan

Based on: 2234_0051_P05

Drawing No: Arbtech TPP 01 **Rev:**

Date: Sept 2023 **Scale:** 1:150 @ A0 **Drawn:** EK

Key:

Tree No.	Tree Category	Trunk	Category '1' trees	Category '2' trees	Category '3' trees
1	Category '1' trees	Red circle	Red circle	Blue circle	Green circle
Category '2' groups	Category '2' trees	Red circle	Red circle	Blue circle	Green circle
Category '3' groups	Category '3' trees	Red circle	Red circle	Blue circle	Green circle
Trees to be removed	Existing Site (2023 Tree)	Red circle	Red circle	Blue circle	Green circle
Protective Fencing	Existing Site (2023 Tree)	Red circle	Red circle	Blue circle	Green circle

Arbtech Consulting Ltd 2023