

From: Shreekant Patel
Sent: 16 October 2023 13:51
To: Kwaku Bossman-Gyamera
Cc: Mario Pessoa
Subject: FW: HGY/2023/0985 - 456-460 High Road, Tottenham, London, N17 9JD

Hello Kwaku,

Thank you for your email and attachments.

Transport comments are as follows:

- a. The overall construction programme is expected to extend to 40 weeks.
- b. Five vehicles/day are expected during the site setup phase followed by 5 vehicles/week through the construction phases. Maximum size of construction vehicle is expected to be 10.5m x 2.50m. Deliveries are to be managed for 'just in time' with traffic marshals present to control and assist.
- c. The proposals include requirement for temporary suspension of 3 on-street parking bays along Stoneleigh Road - for construction vehicles delivering materials. This will need to be agreed / arranged with LBH Highways Officers prior to start of works. No construction vehicles will use Holcombe Road – for safety and to avoid conflict with existing users including Holcombe Road Market.
- d. Highway condition photographs (dilapidation survey) have been included. These will require review / agreement by LBH Highway Officers prior to start of works.
- e. Details of site hoarding / scaffolding on / over public highway should be provided and appropriate 'highway licences' obtained prior to start of works.
- f. Welfare facilities will be provided within the existing building.

Mario - please advise re: acceptability of highway condition photographs and any other matters, as appropriate.

Regards

Shreekant Patel