

R o w	Name	Start	Finish	Oct							Nov																				
				5		12		19		26		2		9		16															
1	IT DECOM	05/10/26	06/10/26																												
2	SITE SET UP	06/10/26	06/10/26																												
3	REMOVE PLAY AREA	06/10/26	07/10/26																												
4	EXTENSION FOUATIONS	07/10/26	13/10/26																												
5	EXTENSION SLAB	13/10/26	15/10/26																												
6	EXTENSION SHOPFRONT INSTALL	14/10/26	19/10/26																												
7	INSTALL EXTENSION FLOOR	19/10/26	21/10/26																												
8	LATEX EXTENSION FLOOR	22/10/26	23/10/26																												
9	BUTTON ADAPTIONS	27/10/26	02/11/26																												
10	CAR PARK LINING	05/11/26	06/11/26																												
11																															
12	RESTAURANT STRIP OUT	06/10/26	06/10/26																												
13	CCTV + MUSIC STRIP OUT	06/10/26	07/10/26																												
14	1ST FIX ELECTRICAL AND HVAC	08/10/26	19/10/26																												
15	INSTALL WALLS	13/10/26	19/10/26																												
16	TILE FLOORS AND WALLS	13/10/26	23/10/26																												
17	1ST FIX CCTV	20/10/26	22/10/26																												
18	1ST FIX MUSIC	20/10/26	22/10/26																												
19	LATEX TO FLOOR EXTENSTION	23/10/26	26/10/26																												
20	LAMINATE DELIVERY	20/10/26	20/10/26																												
21	INSTALL LAMINATES	20/10/26	26/10/26																												
22	2ND FIX ELECTRICAL	20/10/26	03/11/26																												
23	INSTALL LOBBY DOOR	20/10/26	21/10/26																												
24	INSTALL CEILING AND RAFTS	21/10/26	28/10/26																												
25	2ND FIX HVAC	21/10/26	02/11/26																												
26	DOOR DELIVERY	27/10/26	27/10/26																												
27	INSTALL INTERNAL DOORS	27/10/26	02/11/26																												
28	2ND FIX CCTV	29/10/26	02/11/26																												
29	2ND FIX MUSIC	29/10/26	02/11/26																												
30	2ND FIX DATA	02/11/26	09/11/26																												
31	FURNITURE DELIVERY	02/11/26	02/11/26																												
32	FURNITURE INSTALL	02/11/26	06/11/26																												
33	INSTALL PLAY AREA	03/11/26	05/11/26																												
34	INSTALL GRAPCHICS	03/11/26	05/11/26																												
35	FIRE EXT INSTALL	05/11/26	06/11/26																												
36	DELIVERY RECYLING UNITS	05/11/26	06/11/26																												
37	2ND FIX MUSIC	05/11/26	09/11/26																												
38	REMOVE CONTAINERS	06/11/26	06/11/26																												
39	ROSPA SIGN OFF	09/11/26	09/11/26																												
40	SILICONE	06/11/26	09/11/26																												
41	FULL CLEAN	09/11/26	10/11/26																												
42	HANDOVER	10/11/26	10/11/26																												
43	GO LIVE AND REMOVE FENCE	11/11/26	11/11/26																												