




AREAS OF HARD SURFACING:
All proposed hard surfacing areas covering RPAs are to be installed using a Cellular Confinement System as a stable base that is to be installed above existing ground level using a "No-dig" installation method as per the manufacturers guidelines.
The surface layer is to be permeable.



GROUND PROTECTION:
Ground Protection to be installed as part of initial site set up and to remain in situ until the Garden House build has been completed.
Once the Garden House is complete, the ground protection where CCS is to be installed may be removed to allow installation of the CCS (Hard surfacing).



TREE PROTECTION FENCING
Tree Protection Fencing to be installed as part of initial site set up and to remain in situ for the duration of the project.



SPOIL PILES:
The spoil piles are to be carefully removed from the site and the original ground level reinstated.
To be carried out under Arboricultural supervision.



GARDEN HOUSE:
Proposed Garden House is to be built on a Low invasive support system. The structure will be supported by a series of 76mm diameter ground screws.
The Ground Screws will be driven into the ground by hand tools. 20mm Pilot hole using a masonry bit will be dug in locations to determine present of large diameter roots.
Locations of ground screws to move is significant roots encountered.

Notes:
BS5837 Tree Retention Categories and key

	CATEGORY A	Trees of a high quality with an estimated remaining life expectancy of at least 40 years
	CATEGORY B	Trees of a moderate quality with an estimated remaining life expectancy of at least 20 years
	CATEGORY C	Trees of a low quality with an estimated remaining life expectancy of at least 10 years
	CATEGORY U	Tree of poor condition that cannot be realistically retained as living trees in the context of the current land use for longer than 10 years
	ROOT PROTECTION AREA	TREES / GROUPS TO REMOVE
	TREE PROTECTION FENCING	GROUND PROTECTION
	CONSTRUCTION EXCLUSION ZONE	LOW INVASIVE FOUNDATION
		CELLULAR CONFINEMENT SYSTEM AS FOUNDATION

Warning sign below to be attached to all Tree protective fencing once erected-

TREE PROTECTION AREA

TREES ENCLOSED BY THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS AND ARE SUBJECTS OF A TREE PRESERVATION ORDER (TPO) & CONSERVATION PLANNING ACT 1999.

CONTRAVENTION OF TREE PRESERVATION ORDERS MAY LEAD TO CRIMINAL PROSECUTION

THE FOLLOWING MUST BE OBSERVED BY ALL PERSONS:-

- THE PROTECTIVE FENCING MUST NOT BE REMOVED
- NO PERSON SHALL ENTER THE PROTECTED AREA
- NO MACHINE OR PLANT SHALL ENTER THE PROTECTED AREA
- NO MATERIALS SHALL BE STORED IN THE PROTECTED AREA
- NO SOIL SHALL BE DEPOSITED IN THE PROTECTED AREA
- NO EXCAVATION SHALL OCCUR IN THE PROTECTED AREA

ANY INCURSION INTO THE PROTECTED AREA MUST BE WITH THE WRITTEN PERMISSION OF THE LOCAL PLANNING AUTHORITY

KEEP OUT!

General Site precautions
The following points will be observed at all times:
• No mechanical digging or scraping is allowed within defined RPAs.
• No fires to be lit on site.
• No access permitted inside the CEZ or TPF.
• No materials, equipment or debris to be stored within the CEZ or RPAs of retained trees.
• Noise, vibration, telephone cables or other services will not be installed by retained trees.
• Materials that may contaminate the soil (concrete mixer, fuel, vehicle washings) will not be permitted to operate or allow run off into the RPAs of retained trees or soils.
• Site operations will avoid damage to the aerial part of the tree.

TREE PROTECTION FENCING (TPF)

Secondary Specification: Protective fencing shall consist of a heavy fencing framework in accordance with Figure 3 of BS5837:2012, comprising 2m tall welded mesh fencing panels on vertical or concrete feet. The meshwork panels shall be securely fixed and joined together using a minimum of two self-tapping screws, installed so that they can only be removed from inside the fence. The distance between the fence & coupled shall be of at least 1m and shall be uniform throughout the fence. The panels shall be supported on the inner side by wooden posts, attached to a base plate secured with ground pins.

GROUND PROTECTION

For pedestrian and vehicle weights up to 2000G within the RPA the installation of ground protection shall be in the form of a single thickness of 100mm boards or 150mm boards or a composite layer of woodchips (100 - 200mm deep) laid onto a geotextile, or supported by scaffolding. For heavier traffic a proprietary system such as Geoprotect Ground Guard Heavy duty plastic ground protection mats (clipped together) laid down 150mm deep layer of compressible woodchips. Or pre-cast reinforced concrete slabs. No storage or mixing of potentially hazardous materials within these areas. Tests to detect falling or cement mixing unless specific precautions have been made that prevents runoff / contamination into the ground from any spillages.

Title: Tree Protection Plan (AIA)

Site: 64 Sheldon Avenue, London, Haringey, N6 4ND

Client: Ben and Naama Fischman

Project No: TGB426.V1.0

Drawing No: TGB426.V1.0-A3-TPP(AIA)

Scale @ A3: 1:200 Date: 16/12/2025

Drawn By: Tom B Revision: 1.0

TGB Tree Consulting

Tom Butterfield
TGB Tree Consulting
Dunsfold,
Surrey,
GU8
07459906047
www.tgbtrees.co.uk
info@tgbtrees.co.uk