



GEOSHIELD Verification Report



VERIFICATION ITEM THREE

LOCATION/GRID LINE: Block D1 - Core - Middle and Upper

NOTES: All joints hot welded to good standard. Where required

joints reinforced with jointing tape. Visual inspection and pick and probe carried out

and all joints sealed to high standard with no faults found.



1. Pick and probe test carried out

2. Overview of joints and T Junctions all fully sealed

GEOSHIELD Verification Report

VERIFICATION ITEM THREE



3. Patch repair had been made prior to inspection as installers have taken

great care to ensure membrane fully sealed.

Excellent installation throughout.

[illegible]