17 February 2015

Tree Work Application

Ref **Buckingham Lodge, 2 Muswell Hill, London,N10 3TG.**

Item	Species	Works Description
See Map		
1.0	Horse Chestnut	N/A
2.0	Lime	Top of Tree is dead and decayed at base of Tree. Fell in sections to near ground level leaving ground suckers for screening.
3.0	Horse Chestnut	N/A
4.0	Horse Chestnut	Remove low suckers over road up to 4m from ground level.
5.0	Horse Chestnut	Lift over road to 6.5m from ground level and cut back from street light to give 2m clearance.
6.0	Horse Chestnut	This Tree has been heavily reduced in the past. Reduce in height by 3-4m and laterally by 3-4m to create a more uniformed crown
7.0	Sycamore	N/A
8.0	London Plane	Lift over road to 6.5m from ground level and lift over garden to 4m remove deadwood.
9.0	Cherry	Decayed at base. Fell to near ground level.
10.0	Purple Leaf Plum	Reduce stem towards building by 1m back in to crown line. Cut back from building to give 2-3m clearance and thin by 10-15%.