Kerlam Contracting

METHOD STATEMENT

TITLE: Removal of Commemorative Plaque to Luke Howard

CONTRACTOR: KERLAM CONTRACTING	**CONTRACT NAME:** Commemorative Plaque - Howard
LOCATION: **7 Bruce Grove, London N17**	**CONTRACT REF:** KC/1547
	CONTRACTS MANAGER: J.HOLBROOK

REVIEW AND ACCEPTANCE BY:.....
On Behalf of English Heritage

1	05.07.2016	J.T		First Issue
REV	DATE	BY	S & Q Acceptance	DESCRIPTION AND MODIFICATIONS

1.0 GENERAL

The removal of ceramic Commemorative plaque to front elevation of No.7 Bruce Grove, London N17.

2.0 METHODOLOGY

2.1. **Scaffold** Light-weight mobile tower to be used to access plaque location or Client's scaffold.
2.2. Works to be carried out using client's power.
2.3. **AREAS OF WORK.** Front Elevation to No.7 Bruce Grove, N17
2.4. **PROTECTION:** N/A
2.5. **METHODOLOGY:**

Form circle cut to circumference of plaque using 110V mini angle grinder fitted with Diamond tipped blade.
Form recess into brickwork to sufficient depth to expose bedding material.
Using timber wedges, release plaque from bedding motar and remove from site.
Deliver plaque to English Heritage offices at No.1 Waterhouse Square, London, EC1.
Although every care will be taken in the removal of the plaque, we cannot guarantee there will be no damage.

2.6 **STORAGE:** N/A

2.7 **DURATION:** Works to be completed in (1) one visit.

3.0. RESOURCES

3.1. **Personnel** — One (1) Operative

3.2 **Supervision** — One Supervisor

3.3 **Plant**

Light weight mobile tower
100mm Diamond tipped saw
Extension leads

3.4 **Materials** — Timber Wedges

4.0. RISK ASSESSMENTS

5.0 ADDITIONAL CONTROL MEASURES

5.1. Permits T.B.A.

5.2. Security To be maintained by building Security

5.3. Special Training All operatives are trained and experienced in this type of work.

6.0 PPE ALL OPERATIVES ARE TO WEAR A MINIMUM.

Protective Boots

High Visibility Jackets

Goggles (during dusty works)

Protective gloves (during application of sealant)

7.0 EMERGENCY ARRANGEMENTS

7.1. Building security to be able to contact emergency services
7.2. RESCUE N/A
7.3. Special First Aid Requirements
None envisaged

8.0 TEMPORARY AMENDED SYSTEMS

Area around access tower to be cordoned off.

9.0

This Method Statement will be given to site person in charge of works

10.0 **Issued to:**

Client/Main Contractor	**1**
Site Foreman/Operative	**1**
Kerlam Contracting (job file)	**1**